

ID	Task Mode	Task Name	Duration	Start	Finish	August		September		October		November					
						7/19	7/26	8/2	8/9	8/16	8/23	8/30	9/6	9/13	9/20	9/27	10/4
1		Cistern Project															
2		Contract Negotiations	8 days	Mon 7/27/20	Wed 8/5/20												
3		Initial Payment	3 days	Thu 8/6/20	Mon 8/10/20												
4		BE drawings	10 days	Tue 8/11/20	Mon 8/24/20												
5		Permit Application	5 days	Tue 8/25/20	Mon 8/31/20												
6		Tank Fabrication	6 wks	Tue 8/11/20	Mon 9/21/20												
7		Permit Approved	8 wks	Tue 9/1/20	Mon 10/26/20												
8		Excavation	4 days	Tue 10/27/20	Fri 10/30/20												
9		Installation	4 days	Mon 11/2/20	Thu 11/5/20												
10		Water Fill	1 day	Fri 11/6/20	Fri 11/6/20												
11		Final Inspection	2 days	Mon 11/9/20	Tue 11/10/20												

Project: Cistern Project (2020-0)
Date: Mon 8/10/20

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			