



ROOSEVELT RIDGE CISTERN TIMELINE

ID	Task	Duration	Start	Finish	AUGUST				SEPTEMBER				OCTOBER			
					3-9	10-16	17-23	24-30	31-6	7-13	14-20	21-27	28-4	5-11	12-18	
CISTERN PROJECT																
1	Order & Rec. Hydrant	43 days	Aug. 6	Sept. 17												
2	First Payment (\$11,955)	1 day	Aug. 7	Aug. 7												
3	Draft Schematic	3 days	Aug. 10	Aug. 13												
4	Approve Schematic	2 days	Aug. 13	Aug. 14												
5	Permit App & Approval	32 days	Aug. 14	Sept. 14												
6	Order Fab Materials	5 days	Aug. 17	Aug. 21												
7	Engr-Stamped Desg.	10 days	Aug. 31	Sept. 10												
8	Order Add'l Fab Mats	4 days	Sept. 8	Sept. 11												
9	Order 4" HDPE Pipe	1 day	Sept. 14	Sept. 15												
10	Fabricate Tank #1	5 days	Sept. 14	Sept. 22												
11	Fab Hydrant Riser	5 days	Sept. 17	Sept. 23												
12	811 Notification	1 day	Sept. 18	Sept. 18												
13	Fabricate Tank #2	5 days	Sept. 22	Sept. 30												
14	Onsite Constr. Plan	1 day	Sept. 25	Sept. 25												
15	Coat Tank #1	2 days	Sept. 30	Oct. 2												
16	Clear Trees	½ day	Oct. 3	Oct. 3												
17	Coat Tank #2	2 days	Oct. 5	Oct. 7												
18	Test Tanks	2 days	Oct. 7	Oct. 8												
19	Excavation	3 days	Oct. 6	Oct. 8												
20	Permit Inspection	½ day	Oct. 9	Oct. 9												
21	Deliver Tanks	½ day	Oct. 9	Oct. 9												
22	Second Pymt (\$11,955)	1 day	Oct. 9	Oct. 9												
23	Set Tanks	1 day	Oct. 9	Oct. 9												
24	Install Piping	2 days	Oct. 9	Oct. 10												
25	Backfill	2 days	Oct. 10	Oct. 12												
26	Install Hydrant	2 days	Oct. 10	Oct. 12												
27	Water Fill (\$3,420)	1 day	Oct. 13	Oct. 13												
28	TFPD Inspection	1 day	Oct. 14	Oct. 14												
28	Final Pymt (\$67,625)	1 day	Oct. 14	Oct. 14												