



# WORK ORDER

## Roosevelt Ridge

W.O. # 20170913  
DATE: SEPTEMBER 13, 2017

FROM *Ted Bertele*  
Project Manager  
303 618 8200  
TBERTELE@MSN.COM

INVOICING Karen Burback  
12434 W 85<sup>th</sup> Ave  
Arvada CO 80005  
303-929-2229  
KABPS@MSN.COM


TO Steve  
Black Diamond Excavating  
20 Venus Road  
Black Hawk CO 80422  
(303) 601-4216  
blackdiamondexcavation@gmail.com

JOB Gate Repair Pads

QUANTITY	DESCRIPTION	UNIT PRICE	LINE TOTAL
n/a	20 x 30 ft Main gate pad (Shadow and Safety Loops)		
	20 x 10 ft Outer loop pad (to cover exit Loop)	\$6,700	\$6,700
	Concrete pad, 5 in thick, Rebar #4 24 in OC, two pours Epoxy / broom finish, thicker edges for heavy traffic		
	Road Base Material (note 4)	\$1000 est	\$1000 est
	Road Base Compaction (note 4)	\$1000 est	\$1000 est
		TOTAL	\$8,700 +

Notes:

1. Colorado Premier Gate will be on site to supervise the excavation of the concrete pads to ensure the proper location.
2. Excavation / pad prep will be done prior to trenching and installing replacement loops, RR to coordinate with CO Premier Gate, Point of Contact is: TJ Limmer 720-917-9093 dlenterprise@hotmail.com, reference estimate 2442
3. Pads built one lane at a time to allow for traffic to pass or a bypass will be provided (as required)
4. Road base required to level the ground and secure pads from damage (plowing / heavy equipment), represented as a maximum amount.
5. \$4,350 to start, remainder due upon completion.

APPROVAL			
NAME	TITLE	DATE	SIGNATURE
SCOTT SCHORER	PRESIDENT, RR HOA	9/13/17	

THANK YOU FOR YOUR BUSINESS!